

9/30/21

# TOWN OF PLAINFIELD ZONING AND BUILDING PERMIT APPLICATION



**Property Owner:**

Name: MERIDIAN MANOR LLC Phone: 802 356 3161

Street: 92 BLAKE DR Email: \_\_\_\_\_

City State Zip: WHITE RIVER JT VT 05001 Builder Email: BOB@DALES HOMES.COM

**Project:** INSTALL NEW DBL WIDE + SHED **Permit Type:** (Check one)  Building  Zoning

Lot 10 Street Address: \_\_\_\_\_

Tax Map: 832 Lot Number: 5 Lot Acreage: PARK Zoning District: RR

Proposed project distances to property lines (in feet): Front: 40' Rear: 30' Side: 30' Side: 30'

State Approved Septic Design #: EXISTING SYSTEM Driveway Permit #: OFF PARK STREET

Please provide a written description of the project including appropriate dimensions:  
POUR SLAB TO STATE SPEC'S  
INSTALL 26'8" X 36'0" + 6'8" PORCH MANUF. HOUSE  
+ 10' X 16' SHED  
\* PARK IS REMITTED

**Contractor Information:** PZ (9) NINE SITES, 8

**Builder:** Name: DALES HOMES INC Phone: 802 295 7214

**Electrician:** Name: ELLIOTT BROWN Phone: 603 381 2954

**Plumber:** Name: DALES Phone: \_\_\_\_\_

Applicant Signature: [Signature] Date: 9/27/21

**Required Attachments:** Drop off or mail Application documents to: Town of Plainfield, PO Box 380, Meriden, NH 03770  
 Please provide a copy of plans detailing the project. Hand-drawn plans can be used if necessary.  
 Permits cannot be issued without receipt of the proper fee. If you are unsure of the amount due or have any questions about your application, contact the town office (603-469-3201). email address: plainfield.ta@plainfieldnh.org

**TOWN USE:** Current Use: Yes /  No      ZBA: Yes /  No      PB: Yes /  No

**TOWN of PLAINFIELD ACTION**

Approved      \_\_\_\_\_ Denied

Reviewed and Approved By Building Inspector: [Signature]

Reviewed by Zoning Administrator: [Signature]

Permit #: 2021-61 Date: 09-30-2021

**Meriden Manor, LLC  
10 Meriden MH Park  
Route 120  
Map 232-05  
Lot 10  
802-295-7216  
26'8x36' with 6'8 porch and 10'x16' shed**

09-21-21 I went to inspect the work that has been going on at park since I saw a new double wide waiting to be installed. All new water and sewer pipes were being installed as well as some sites being leveled with new stone. Lot on right had the forms for the floating slab ready with the four rows of rebar installed, tied together, supported as per code. Called Dales and let them know that they needed a permit and the fee required. I told them they could pour slab as I inspected it already.  
Time 0.5

David H Lersch  
Plainfield Building Inspector



# Meriden Manor

