HIGHWAY BLOCK GRANT EXPENDITURE OF FUNDS

2011	Block Grant Allocation	\$111,385
	FEMA HMG Utilized (Total grant \$490,118)	\$276,319
	Highway Transportation Fund Withdrawal	\$49,677
	Total Utilized	\$437,381
Willov	v Brook Road phase III	
	Permitting/Engineering	\$26,657
	Pavement	\$382,183
	Stone	\$12,929
	Culverts	\$6,616
	Equipment Rental	\$7,165
	Misc.	\$1,831
	Willow Brook Road Total	\$437,381
	Grant remaining for Hibbard and Cole Brook Culverts	,
	\$490,118-\$276,319	\$213,799

FIVE-YEAR ROAD PROJECT PRIORITIES

As required by the passage of article ten at the 1998 Annual Meeting, the following represents the selectmen's road reconstruction priorities for the next five years. Note: order of work and timing is subject to change as new information, time and available funds dictate.

Year	Road	Work	
'99	River Rd	phase III-prep completion and base paving. Completed	
' 00	River Rd	phase IV-topcourse paving, shoulder work. Completed	
'01	Jenney Rd	base reconstruction/paving Completed	
'02	Daniels Rd	base reconstruction/paving. Completed	
'04	Bean Rd	base reconstruction/paving. Completed	
' 05	Bean Rd/Westgate Culvert/drainage work. Completed.		
' 06	Westgate base reconstruction/paving. Completed.		
'07	Beauty Hill Rd base reconstruction/paving Completed.		
'08	Colby Hill Rd base reconstruction/paving Completed.		
' 08	Willow Brook Road base reconstruction/paving phase 1 Completed.		
' 09	Freeman Road base reconstruction Completed		
'10	Freeman Road paving/Willow Brook Road phase 2 Completed		
' 11	Willow Brook Road base reconstruction/paving phase 3 Completed*		
'12	Main Street/Bonner Road resurfacing.		
'13	Center of Town Road resurfacing		

- '14 Penniman Road resurfacing
- '15 Ferry Hill Road resurfacing
- '16 Methodist Hill resurfacing
- * Due to Tropical Storm Irene, Cole Brook and Hibbard Brook Culverts to be done by Morrill Construction 2012,



Selectboard surveys damage to Barker Road from tropical storm Irene Photo S. Halleran