

FIVE-YEAR ROAD PROJECT PRIORITIES

As required by the passage of article ten at the 1998 Annual Meeting, the following represents the selectmen's road reconstruction priorities for the next five years. Note: order of work and timing is subject to change as new information, time and available funds dictate.

Year	Road	Work
'99	River Rd	phase III-prep completion and base paving. Completed
'00	River Rd	phase IV-topcourse paving, shoulder work. Completed
'01	Jenney Rd	base reconstruction/paving Completed
'02	Daniels Rd	base reconstruction/paving. Completed
'04	Bean Rd	base reconstruction/paving. Completed
'05	Bean Rd/Westgate	Culvert/drainage work. Completed.
'06	Westgate	base reconstruction/paving. Completed.
'07	Beauty Hill Rd	base reconstruction/paving Completed.
'08	Colby Hill Rd/Freeman Rd	base reconstruction/paving
'08	Willow Brook Road	base reconstruction/paving.
'09	Willow Brook Road	base reconstruction/paving.
'10	Willow Brook Road	base reconstruction/paving.
'11	Methodist Hill Road	base reconstruction/paving.
'12	Penniman Road	resurfacing