

FIVE-YEAR ROAD PROJECT PRIORITIES

As required by the passage of article ten at the 1998 Annual Meeting, the following represents the Selectboard's road reconstruction priorities for the next five years. Note: order of work and timing is subject to change as new information, time and available funds dictate.

Year	Road	Work
'99	River Rd	phase III-prep completion and base paving. Completed
'00	River Rd	phase IV-topcourse paving, shoulder work. Completed
'01	Jenney Rd	base reconstruction/paving Completed
'02	Daniels Rd	base reconstruction/paving. Completed
'04	Bean Rd	base reconstruction/paving. Completed
'05	Bean Rd/Westgate Culvert/drainage work.	Completed.
'06	Westgate base reconstruction/paving.	Completed.
'07	Beauty Hill Rd	base reconstruction/paving Completed.
'08	Colby Hill Rd	base reconstruction/paving Completed.
'08	Willow Brook Road	base reconstruction/paving phase 1 Completed.
'09	Freeman Road	base reconstruction Completed
'10	Freeman Road paving/Willow Brook Road	phase 2 Completed
'11	Willow Brook Road	base reconstruction/paving phase 3 Completed
'12	Main Street/Bonner Road	resurfacing. Completed
'13	Center of Town Road	resurfacing Completed
'14	River Road Pavement Shim Phase I	Completed
'15	River Road Pavement Shim/Penniman Road	resurfacingI Completed
'15	Ferry Hill Road	resurfacing- Completed
'16	Penniman Road	resurfacing II- Completed
'16	Thrasher Road	resurfacing Completed
'17	Methodist Hill Road	resurfacing
'18	Daniels Road	resurfacing
'19	Jenney Rd	resurfacing
'20	Bean Road	resurfacing
'21	Westgate Road	resurfacing