SIX-YEAR ROAD PROJECT PRIORITIES

As required by the passage of article ten at the 1998 Annual Meeting, the following represents the select board's road reconstruction priorities for the next five years. Note: order of work and timing is subject to change as new information, time and available funds dictate.

Year	Road	Work	
'99	River Rd	phase III-prep completion and base paving. Completed	
' 00	River Rd	phase IV-topcourse paving, shoulder work. Completed	
'01	Jenney Rd	base reconstruction/paving Completed	
'02	Daniels Rd		
'04	Bean Rd	base reconstruction/paving. Completed	
' 05	Bean Rd/Westgate Culvert/drainage work. Completed		
' 06	Westgate base reconstruction/paving. Completed		
'07	Beauty Hill Rd base reconstruction/paving Completed		
'08		Colby Hill Rd base reconstruction/paving Completed	
' 08	Willow Brook Road base reconstruction/paving phase 1 Completed		
' 09	Freeman Road base reconstruction Completed		
'10	Freeman Road paving/Willow Brook Road phase 2 Completed		
' 11	Willow Brook Road base reconstruction/paving phase 3 Completed		
'12	Main Street/Bonner Road resurfacing. Completed		
'13	Center of Town Road resurfacing Completed		
'14	River Road Pavement Shim Phase I Completed		
'15	River Road Pavement Shim/Penniman Road resurfacingI Completed		
'15	Ferry Hill Road resurfacing-Completed		
'16	Penniman Road resurfacing II- Completed		
'16	Thrasher Road resurfacing Completed		
'17	Methodist Hill Road resurfacing Completed		
'18	Jenney Rd resurfacing Completed		
'19		d resurfacing/Hell Hollow Rebuild-Completed	
		resurfacing-Completed	
'20	Gravel Road/drainage way maintenance		
' 21	Bean Road resurfacing		
'22	Meriden Covered Bridge painting		
'23	Westgate Road resurfacing		
'24	Beauty Hill Road resurfacing		
'25	Bonner Road resurfacing		